

**TOURISM DEVELOPMENT WORKS IN MEWAR-WAGAD  
CIRCUIT**

S.No.		
A	NAME OF PROJECT	INTEGRATED DEVELOPMENT OF MEWAR-VAGAD Circuit comprising of places in Udaipur-Rajasamand-Chittorgarh-Banswara-Doongarpur-Districts as Tourist Circuit in Rajasthan)
B	SUB HEAD	Development at Nagda Temple, Udaipur
C	ESTIMATED COST	Rs 27.50 lac
D	FUNDING AGENCY	Govt. of India, Ministry of Tourism, New Delhi
E	SANCTION ORDER & DATE	5 PNE(26)2005 Dt. 20.124.05
F	SANCTIONED COST	Rs 27.50 lac
G	DETAIL OF WORK	Land scaping work around the monuments, compound wall with gate, cattle catcher, path way with stone flooring, plantation, signage board, General toilet facilities, construction of shelter place for tourist parking for vehicle
H	EXECUTIVE AGENCY	Rajasthan Tourism Development Corporation
I	DATE OF COMMENCEMENT OF WORK	20.5.2007
J	DATE OF COMPLETION OF WORK	19.11.2007
K	PRESENT STATUS OF PROJECT	Work in Progress
L	POSITION OF LAND	

**TOURISM DEVELOPMENT WORKS IN MEWAR-WAGAD  
CIRCUIT**

S.No.		
A	NAME OF PROJECT	INTEGRATED DEVELOPMENT OF MEWAR-VAGAD Circuit comprising of places in Udaipur-Rajasamand-Chittorgarh-Banswara-Doongarpur- Districts as Tourist Circuit in Rajasthan)
B	SUB HEAD	Development work at Jagat Temple, Udaipur
C	ESTIMATED COST	Rs 38.50 lac
D	FUNDING AGENCY	Govt. of India, Ministry of Tourism, New Delhi
E	SANCTION ORDER & DATE	5 PNE(26)2005 Dt. 20.124.05
F	SANCTIONED COST	Rs 38.50 lac
G	DETAIL OF WORK	Construction of compound wall around the monuments, compound wall around the monument, Landscaping, plantation, Pathway, cattle catcher, compound wall gate, shelter for visitors, general toilets, Signage with brief description of monument.
H	EXECUTIVE AGENCY	Rajasthan Tourism Development Corporation
I	DATE OF COMMENCEMENT OF WORK	
J	DATE OF COMPLETION OF WORK	
K	PRESENT STATUS OF PROJECT	Work order Issued
L	POSITION OF LAND	